# BHRUHAT BANGALORE MAHANAGARA PALIKE

## FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

| | | |
|---|---|---|
| 1 | **Name Of Work** | Providing lights and Repairs in Existing park lightings Burrial grounds and Metering to the existing installation in parks at Yelahanaka Constituency at Ward No-01 to 04 |
| 2 | **Estimate cost / amount** | 5.00 Lakhs |
| 3 | **Name Of Contractor** | M/s Praveen Enterprises |
| 4 | **Amount of Contractor** | Rs. 3,87,349.00 |
| 5 | **Agreement No.** | EE/Ele/YZ/AGR/ 01/2014-15 Dt:19-06-2014 |
| 6 | **No. and date Under which the work order has been issued** | EE/Ele/YZ/WO/01/2014-15 Dt:19-06-2014 |
| 7 | **Time limit originally fixed for completion** | 18-06-2014 |
| 8 | **Date of application by the contractor for granting extension** | 13-06-2014 |
| 9 | **Date of receipt of application in the sub-division office** | 16-06-2014 |
| 10 | **Extension granted if any** | YES |
| | **1. Form** | |
| | **2. Form** | |
| 11 | **Work Carriedout by the contractor during the original period stipulated in contract** | 60 |
| 12 | **Work carried out during the first period of extension** | 45% |
| 13 | **Work carried out during And extension** | Finished |
| 14 | **Time now applied for** | |
| 15 | **Date of recommending time limit applied** | |
| 16 | **Wheather the original application of contractor is enclosed** | **Yes** |
| 17 | **Balance work remaining to be done** | **Nil** |

| | | |
|---|---|---|
| 18 | Probable time required for completion of remaining work | Nil |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | Nil |
| 20 | Wheather the notice as per clause has been issued | |
| 21 | Report by Asst. Executive engineer | |
| 22 | Recommendation of executive engieer | |

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92